

8.1 Overall LBDCIP Physical Progress

31-Jul-17

No.	Component	Contract No,	Component Assigned Weight %	Component Weighted Progress %	Overall LBDCIP Weighted Progress %
(1)	(2)	(3)	(4)	(5)	(6)
1	R&U of Balloki Barrage and Canal Network		60.00		
1.1	R &U of Balloki Barrage	BB/ICB-01	9.60	95.18	9.13
1.2	R&U of Jandraka Distributary System	LBDC/NCB-01	0.63	100.00	0.63
1.3	R&U of 15L Distributary System	LBDC/NCB-02	1.48	100.00	1.48
1.4	R&U of Main Canal-RD 0+000-227+454	LBDC/ICB-01	8.18	100.00	8.18
1.5	R&U of Main Canal-RD 227+454-526+000	LBDC/ICB-02	12.96	99.76	12.93
1.6	R&U of Main Canal-RD 526+000-660+700	LBDC/ICB-03	3.54	99.76	3.54
1.7	R&U of Distributaries and Minors of Balloki & Okara Div.	LBDC/ICB-04	7.82	89.54	7.00
1.8	R&U of Distributaries and Minors of Sahiwal Division	LBDC/ICB-05	9.24	95.04	8.78
1.9	R&U of Distributaries and Minors of Khanewal Division-A	LBDC/ICB-06A	3.39	90.36	3.07
1.10	R&U of Distributaries and Minors of Khanewal Division-B	LBDC/ICB-06B	3.16	97.59	3.08
2	Groundwater Management		10.00	100.00	10.00
3	OFWM and Agricultural Support		10.00	100.00	10.00
4	Institutional Strengthening & Operational Modernization		10.00	95.97	9.60
5	Project Management (PMU/PIU Establishment)		5.00	100.00	5.00
6	Project Management (Recruitment of Consultants)		5.00	100.00	5.00
	Total Assigned Weight		100.00		
	Overall Progress (Total Weighted Progress)				97.42